

REPORT OF CHIEF ENGINEER
HUDSON RIVER - BLACK RIVER REGULATING DISTRICT
BOARD MEETING
JULY 8, 2025 – MAYFIELD, NEW YORK

HUDSON RIVER AREA - JUNE SUMMARY

Reservoir Operation

Great Sacandaga Lake

The June average daily release from the Sacandaga Reservoir (Great Sacandaga Lake) was approximately 1,970 cubic feet per second (cfs). The Upper Hudson / Sacandaga River Offer of Settlement target elevation for June 30 is 766.62 feet (ft). The release of water from Great Sacandaga Lake was consistent with the Upper Hudson/Sacandaga River Offer of Settlement.

Table 1.0 - *Great Sacandaga Lake Elevation and Release*

Date	Daily Average Elevation (ft,NAVD) ⁽⁴⁾	Deviation (ft) (1)		Release (cfs)	
		From Average	From Offer of Settlement	Conklingville Dam	E.J. West (2) Hydro Plant
May 31	767.64	+1.02	+0.52	0	2,130
June 30	766.5 (e)	+1.2 (e)	-0.2 (e)	0	1,567 (e)

Notes: ⁽¹⁾ Difference between current reservoir elevation and historic average or Level 3

⁽²⁾ Release established by Regulating District

⁽³⁾ "(e)" represents estimated value

⁽⁴⁾ "NAVD" is North American Vertical Datum

Indian Lake Reservoir

The June average daily release from Indian Lake was approximately 249 cfs.

Table 2.0 - *Indian Lake Reservoir Elevation and Release*

Date	Daily Average Elevation (1) (ft, NAVD)	Deviation (ft)		Release (cfs)
		From Average	From Target	
May 31	1650.09	+0.22	+0.40	238
June 30	1649.1 (e)	-0.4 (e)	+0.4 (e)	160 (e)

Notes: ⁽¹⁾ Local datum = NAVD elevation + 1617.63ft; spillway crest = 1651.01ft (33.38ft)

⁽²⁾ "(e)" represents estimated value

HUDSON RIVER AREA - JUNE SUMMARY- continued

River Flow

Hudson River flow, downstream of the confluence with the Sacandaga River, was approximately 5,130 cfs on June 17 and approximately 790 cfs above the historic average flow.

Table 3.0 - *Sacandaga, Indian, and Hudson River Flow*

River	Monthly Average Flow (cfs)	Historic Average Flow (2) (cfs)
Sacandaga at Hope	1,110 (e)	782
Sacandaga at Stewarts Bridge	1,970 (e)	2,060
Indian at Indian Lake Dam	250 (e)	268
Hudson at Hadley (1)	2,460 (e)	2,550

Notes: (1) Above confluence with Sacandaga River
(2) Based on USGS records
(3) "(e)" represents estimated value
(4) Gauge unavailable due to ice

Precipitation

Monthly total precipitation measured 45%, 98%, and 80% historic average at Indian Lake, Mayfield, and Conklingville, respectively, as of June 17

Table 4.0 - *Hudson River Basin Precipitation - as of June 17*

Station	Monthly Total (inch)	Historic Average (inch)
Indian Lake	1.86	4.11
Mayfield	3.87	3.94
Conklingville	3.07	3.83

HUDSON RIVER AREA - JUNE SUMMARY- continued

Operation Overview

Precipitation during the month of June was below average across the Great Sacandaga Lake watershed and the Indian Lake watershed. The monthly inflow to Great Sacandaga Lake and Indian Lake reservoir was approximately 97% and 71% of historic average, respectively. Monthly release of water from Great Sacandaga Lake and Indian Lake measured 96% and 93% of historic average, respectively.

Great Sacandaga Lake Operation

Great Sacandaga Lake operation summary report for the period June 1, 2025 through June 17, 2025 is attached. This report includes projected and forecast values for dates after June 17, 2025.

Hudson River Area Staff Activities

Staff completed routine maintenance and operations activities during the month.

A summary of Regulating District staff activities and work projects at the dam facilities is attached in the Operations Manager's Report.

BLACK RIVER AREA – JUNE SUMMARY

Reservoir Operations

Stillwater Reservoir

The June average daily release from Stillwater Reservoir was approximately 220 cfs. The maximum discharge for the month was 300 cfs.

Table 1.0 - *Stillwater Reservoir Elevation and Release*

Date	Daily Average Elevation (ft, NAVD)	Deviation from Average Elevation (ft) (1)	Release (cfs)
May 31	1,678.64	+0.19	300
June 30	1,677.7 (e)	+0.1 (e)	200 (e)

Notes: (1) Difference between current reservoir elevation and historic average

(2) "(e)" represents estimated value

Sixth Lake Reservoir

The June average daily release from Sixth Lake Reservoir was approximately 9 cfs.

Table 2.0 - *Sixth Lake Reservoir Elevation and Release*

Date	Elevation (1) (ft, NAVD)	Deviation from Average Elevation (2) (ft)	Release (cfs)
May 31	1,785.78	+0.01	19
June 30	1,785.8 (e)	-0.0 (e)	3 (e)

Notes: (1) Local datum = USGS datum

(2) Difference between current reservoir elevation and historic average.

(3) "(e)" represents estimated value

Old Forge Reservoir

The June average daily release from Old Forge Reservoir was approximately 27 cfs.

Table 3.0 - *Old Forge Reservoir Elevation and Release*

Date	Elevation (1) (ft, NAVD)	Deviation from Average Elevation (2) (ft)	Release (cfs)
May 31	1,706.86	+0.05	52
June 30	1,706.9 (e)	-0.0 (e)	16 (e)

Notes: (1) Local Datum = USGS elevation

(2) Difference between current reservoir elevation and historic average.

(3) "(e)" represents estimated value

BLACK RIVER AREA - JUNE SUMMARY - continued

River Flow

The average daily Black River flow, as measured at the Watertown gauge, was approximately 2,070 cfs on June 17.

Table 4.0 - *Moose, Independence, Beaver, and Black River Flow*

River	Monthly Average Flow (cfs)	Historic Average Flow (1) (cfs)
Moose at McKeever	479 (e)	641
Beaver at Croghan	370 (e)	546
Black at Watertown	2,510 (e)	2,920

Notes: (1) Based on USGS records
(2) "(e)" represents estimated value
(3) Stage and flow affected by ice in river

Precipitation

Monthly total precipitation measured 39%, 45%, 38% of historic average at Stillwater, Old Forge, and Sixth Lake, respectively, as of June 17.

Table 5.0 - *Black River Basin Precipitation - as of June 17*

Station	Monthly Total (inch)	Historic Average (inch)
Stillwater	1.93	4.90
Old Forge	2.06	4.56
Sixth Lake	1.63	4.33

BLACK RIVER AREA - JUNE SUMMARY - continued

Operation Overview


Precipitation in the month of June was below average at Stillwater and below average at Old Forge and Sixth Lake Reservoir. The monthly inflow to Stillwater Reservoir was approximately 34% of historic average. The inflow to Sixth Lake and Old Forge Reservoir totaled 0.02 and 0.07 billion cubic feet, respectively, in June. Release of water from Stillwater Reservoir averaged 52% of historic discharge.

Black River Area Staff Activities


Staff completed routine maintenance and operations activities during the month.

A summary of Regulating District staff activities and work projects at the dam facilities is attached in the Superintendent's Report.


Great Sacandaga Lake 2025 Reservoir Elevation




Indian Lake 2025 Reservoir Elevation




Stillwater Reservoir 2025 Reservoir Elevation



Sixth Lake 2025 Reservoir Elevation



Old Forge 2025 Reservoir Elevation



Indian Lake Dam Rehabilitation – Construction Progress Update

Construction activities during the month of June are summarized in Colliers Engineering & Design Construction Progress Report.

Old Forge Dam and Sixth Lake Dam Rehabilitation

Formal advertisement of the Invitation for Bid for the Old Forge Dam and Sixth Lake Dam Rehabilitation project was made in the State Contract Reporter on June 20, 2025. Key project milestone dates are provided in the table below.

<u>Activity/Task</u>	<u>Date</u>
Notice to Bidders – Advertisement	June 20, 2025
Submission of Pre-Bid Site Meeting Representative Information	July 2, 2025; 3:00pm
Mandatory Pre-Bid Site Meeting	July 9, 2025; 10:00am
Last Day to Submit Request for Clarifications	August 4, 2025
Bids Received/Opened	August 15, 2025; 11:00am
Notice of Conditional Award	September 9, 2025
Contract Development / Execution	September 9 – 26, 2025
Provide Performance and Payment Bonds to the Reg. District	September 22, 2025
Contract Approval (Attorney General / Comptroller)	September 26 – October 17, 2025
Notice to Proceed	October 20, 2025
Work Plan Submittals Due	October 22, 2025
Begin Mobilization	October 27, 2025
Substantially Complete Work	December 31, 2027

SACANDAGA RESERVOIR ELEVATION CALCULATOR

Datum:
1988 NAVD

Settlement Parameters			
Date	6/18/2025		
Target Elevation	766.82		
Actual "Level"	3.15		
"Level 2.5 threshold"	764.59		
"Level 1.2 threshold"	756.88		
Hudson River Target	Elevation	Level	
Maximum Flow (cfs)	8000	7780	Rafting Release at Abanakee
Minimum Flow (cfs)	n/a	2280	North Crk T, Th, Sa., Su.
Min. Rec/Rafting Hours (hrs)	0		Hadley M, W, F, Su.

Whitewater	Daily Avg
(hrs)	(cfs)
3	806
4	958
5	1110
6	1263
7	1415
8	1567

* 4000 cfs/hr + base flow 350 cfs

Daily Conditions	
Date	6/18/2025
Day of Year	6744
Starting Elevation (ft)	767.42
Average Elevation	767.34
Flow Below Hadley (cfs)	5100
Today's Release	3000
Tomorrow's Release	3000

Justin St.John 518-743-2004 (w)
Mike Fitzgerald 315-396-8194 (cell)
Jonathan Norris 518-743-2094
Jane LaBombard 518-615-9353
Dan McCarty 744-2067 Eric Johnson 863-8791

767.34 Piezometers 518-696-5807

ACTUAL High Value
SCHEDULED Low Value
ESTIMATED Instant (min + rafting)

TO BE CHANGED
Spillway Crest 770.12 ft 88 NAVD

Starting Date 12:00 AM	Starting Elevation	Net Average Inflow	E.J. West	Sacandaga River Flow				Settlement Level	Hudson at Hadley	Hudson River Below Confluence	Hudson River Target Flow			Ending Elevation	Ending Date 12:00 AM	Ft. Ed. Flo.	Daily Average Elevation	Settlement Target Elevation	Historic Daily Average Elev.
				Valves	Spillway	Average Release	Maximum (Table F - Elev.)				Minimum (Table C - Level)	Maximum (Table D - Elev.)	Maximum (Table E - Level)						
6/1/2025	767.66	2100	2050	0	0	2050	5833	3.11	3300	5350	2220	8000	7720	767.66	6/2/2025		767.66	767.10	766.62
6/2/2025	767.66	1400	2110	0	0	2110	5833	3.12	3620	5730	2220	8000	7720	767.60	6/3/2025		767.63	767.09	766.62
6/3/2025	767.60	1300	2010	0	0	2010	5747	3.13	3420	5430	2240	8000	7740	767.54	6/4/2025		767.57	767.07	766.61
6/4/2025	767.54	1100	1200	0	0	1200	5747	3.13	3120	4320	2260	8000	7760	767.53	6/5/2025		767.54	767.05	766.59
6/5/2025	767.53	1000	1180	0	0	1180	5747	3.14	2760	3940	2280	8000	7780	767.51	6/6/2025		767.52	767.04	766.55
6/6/2025	767.51	1300	1190	0	0	1190	5660	3.15	2620	3810	2280	8000	7780	767.51	6/7/2025		767.51	767.02	766.50
6/7/2025	767.51	3400	1340	0	0	1340	5747	3.16	3820	5160	2300	8000	7800	767.66	6/8/2025		767.59	767.00	766.47
6/8/2025	767.66	1600	1310	0	0	1310	5833	3.16	4120	5430	2320	8000	7820	767.68	6/9/2025		767.67	766.99	766.43
6/9/2025	767.68	3900	1290	0	0	1290	5920	3.17	3440	4730	2340	8000	7840	767.87	6/10/2025		767.78	766.97	766.39
6/10/2025	767.87	4600	1160	0	0	1160	6093	3.18	3190	4350	2360	8000	7860	768.13	6/11/2025		768.00	766.95	766.34
6/11/2025	768.13	3400	2050	0	0	2050	6267	3.17	3410	5460	2340	8100	7840	768.23	6/12/2025		768.18	766.94	766.30
6/12/2025	768.23	2200	3140	0	0	3140	6267	3.17	3460	6600	2320	8100	7820	768.15	6/13/2025		768.19	766.92	766.26
6/13/2025	768.15	1200	3120	0	0	3120	6180	3.16	3100	6220	2320	8000	7820	768.00	6/14/2025		768.08	766.90	766.21
6/14/2025	768.00	1300	3120	0	0	3120	6093	3.16	2730	5850	2300	8000	7800	767.86	6/15/2025		767.93	766.89	766.18
6/15/2025	767.86	1600	3120	0	0	3120	5920	3.15	2470	5590	2280	8000	7780	767.74	6/16/2025		767.80	766.87	766.16
6/16/2025	767.74	1100	3110	0	0	3110	5833	3.14	2210	5320	2280	8000	7780	767.58	6/17/2025		767.66	766.85	766.11
6/17/2025	767.58	1100	3120	0	0	3120	5660	3.14	2010	5130	2260	8000	7760	767.42	6/18/2025		767.50	766.84	766.08
6/18/2025	767.42	1000	3000	0	0	3000	5573	3.13	2100	5100	2260	8000	7760	767.26	6/19/2025		767.34	766.82	766.04
6/19/2025	767.26	1000	3000	0	0	3000	5400	3.13	2000	5000	2240	8000	7740	767.10	6/20/2025		767.18	766.80	765.99
6/20/2025	767.10	1000	1263	0	0	1263	5353	3.12	1900	3163	2220	8000	7720	767.07	6/21/2025		767.09	766.79	765.94
6/21/2025	767.07	900	1263	0	0	1263	5353	3.11	1800	3063	2220	8000	7720	767.04	6/22/2025		767.06	766.77	765.89
6/22/2025	767.04	900	1263	0	0	1263	5353	3.11	1800	3063	2200	8000	7700	767.01	6/23/2025		767.03	766.75	765.82
6/23/2025	767.01	900	1567	0	0	1567	5307	3.10	1800	3367	2200	8000	7700	766.95	6/24/2025		766.98	766.74	765.75
6/24/2025	766.95	900	1567	0	0	1567	5307	3.09	1800	3367	2180	8000	7680	766.89	6/25/2025		766.92	766.72	765.67
6/25/2025	766.89	900	2200	0	0	2200	5260	3.09	1800	4000	2160	8000	7660	766.78	6/26/2025		766.84	766.70	765.60
6/26/2025	766.78	900	2200	0	0	2200	5213	3.08	1800	4000	2160	8000	7660	766.67	6/27/2025		766.73	766.69	765.53
6/27/2025	766.67	900	1567	0	0	1567	5167	3.08	1800	3367	2140	8000	7640	766.61	6/28/2025		766.64	766.67	765.47
6/28/2025	766.61	900	1567	0	0	1567	5120	3.07	1800	3367	2140	8000	7640	766.55	6/29/2025		766.58	766.65	765.41
6/29/2025	766.55	900	1567	0	0	1567	5120	3.06	1800	3367	2120	8000	7620	766.49	6/30/2025		766.52	766.64	765.36
6/30/2025	766.49	900	1567	0	0	1567	5073	3.05	1800	3367	2100	8000	7600	766.43	7/1/2025		766.46	766.62	765.28
7/1/2025	766.43	900	1567	0	0	1567	5027	3.04	1800	3367	2080	8000	7580	766.37	7/2/2025		766.40	766.57	765.20
7/2/2025	766.37	900	1567	0	0	1567	5027	3.03	1800	3367	2060	8000	7560	767.03	6/19/2025		766.80		765.12
6/6/2020	767.29	500	1500	0	0	1500	5487	3.00	2000	3500	2000	8000	7500	777.12	3/15/2019		#N/A		#N/A

Signature:_____


Date:_____

**GREAT SACANDAGA LAKE
RESERVOIR OPERATION SUMMARY**

Print Date: 6/18/2025
Period of Record: 6/1/2025 to 6/29/2025

Starting Date 12:00 AM	Daily Avg. Elevation	Net Average Inflow	Sacandaga River Flow Average Release	Maximum (Table F - Elev.)	Settlement Level	Hudson at Hadley	Hudson River Below Confluence	Hudson River Target Flow Minimum (Table B - Level)	Maximum (Table D & E)	Maximum Allowable Sacandaga
6/1/2025	767.66	2100	2050	5833	3.11	3300	5350	2220	7720	5833
6/2/2025	767.63	1400	2110	5833	3.12	3620	5730	2220	7720	5833
6/3/2025	767.57	1300	2010	5747	3.13	3420	5430	2240	7740	5747
6/4/2025	767.54	1100	1200	5747	3.13	3120	4320	2260	7760	5747
6/5/2025	767.52	1000	1180	5747	3.14	2760	3940	2280	7780	5747
6/6/2025	767.51	1300	1190	5660	3.15	2620	3810	2280	7780	5660
6/7/2025	767.59	3400	1340	5747	3.16	3820	5160	2300	7800	5660
6/8/2025	767.67	1600	1310	5833	3.16	4120	5430	2320	7820	5833
6/9/2025	767.78	3900	1290	5920	3.17	3440	4730	2340	7840	5833
6/10/2025	768.00	4600	1160	6093	3.18	3190	4350	2360	7860	6007
6/11/2025	768.18	3400	2050	6267	3.17	3410	5460	2340	7840	6267
6/12/2025	768.19	2200	3140	6267	3.17	3460	6600	2320	7820	6353
6/13/2025	768.08	1200	3120	6180	3.16	3100	6220	2320	7820	6267
6/14/2025	767.93	1300	3120	6093	3.16	2730	5850	2300	7800	6093
6/15/2025	767.80	1600	3120	5920	3.15	2470	5590	2280	7780	6007
6/16/2025	767.66	1100	3110	5833	3.14	2210	5320	2280	7780	5920
6/17/2025	767.50	1100	3120	5660	3.14	2010	5130	2260	7760	5747
6/18/2025	767.34	1000	3000	5573	3.13	2100	5100	2260	7760	5660
6/19/2025	767.18	1000	3000	5400	3.13	2000	5000	2240	7740	5487
6/20/2025	767.09	1000	1263	5353	3.12	1900	3163	2220	7720	5353
6/21/2025	767.06	900	1263	5353	3.11	1800	3063	2220	7720	5353
6/22/2025	767.03	900	1263	5353	3.11	1800	3063	2200	7700	5353
6/23/2025	766.98	900	1567	5307	3.10	1800	3367	2200	7700	5307
6/24/2025	766.92	900	1567	5307	3.09	1800	3367	2180	7680	5307
6/25/2025	766.84	900	2200	5260	3.09	1800	4000	2160	7660	5260
6/26/2025	766.73	900	2200	5213	3.08	1800	4000	2160	7660	5213
6/27/2025	766.64	900	1567	5167	3.08	1800	3367	2140	7640	5167
6/28/2025	766.58	900	1567	5120	3.07	1800	3367	2140	7640	5120
6/29/2025	766.52	900	1567	5120	3.06	1800	3367	2120	7620	5120
6/30/2025	766.46	900	1567	5073	3.05	1800	3367	2100	7600	5073
7/1/2025	766.40	900	1567	5027	3.04	1800	3367	2080	7580	5073

Great Sacandaga Lake
Actual and Maximum Allowable Hudson River Flow Below Confluence



- Maximum Allowable Hudson River Flow Below Confluence
- Maximum Allowable Sacandaga River Flow
- Minimum Allowable Hudson River Flow Below Confluence
- Great Sacandaga Lake Inflow
- Hudson River Flow Below Confluence
- Sacandaga River Flow
- Hudson River at Hadley

**Great Sacandaga Lake
GSL Release and Natural Hudson River Flow**



STATE OF NEW YORK
HUDSON RIVER-BLACK RIVER REGULATING DISTRICT
SACANDAGA RESERVOIR / HUDSON RIVER REGULATION

Monthly Report for: May 2025

Day	Sacandaga Reservoir Elevation Average Daily	Sacandaga Reservoir Elevation Midnight	Sacandaga River Near Hope cfs	Reservoir Inflow Hope x 1.8951 cfs	Sacandaga River at Stewarts Bridge cfs	Hudson River at Hadley cfs	Regulated Hudson River below confluence cfs
1	767.60	767.59	1400	2653	2240	4420	6660
2	767.65	767.60	1230	2331	2270	4210	6480
3	767.67	767.62	1310	2483	2270	3970	6240
4	767.71	767.67	1580	2994	2320	4470	6790
5	767.89	767.75	3080	5837	2140	5950	8090
6	768.60	768.10	7050	13360	943	9220	10163
7	769.65	769.18	6600	12508	2460	10800	13260
8	770.00	769.88	4590	8699	5930	10300	16230
9	770.04	769.96	4040	7656	7140	9510	16650
10	770.37	770.17	5390	10215	7150	12500	19650
11	770.48	770.51	3790	7182	7010	11900	18910
12	770.40	770.46	2860	5420	6950	10200	17150
13	770.18	770.30	2260	4283	6900	8600	15500
14	769.90	770.03	2000	3790	7010	7300	14310
15	769.58	769.71	1520	2881	7060	6650	13710
16	769.27	769.40	1400	2653	5710	5510	11220
17	769.10	769.15	1230	2331	4090	5120	9210
18	769.03	769.08	1540	2918	4050	6000	10050
19	768.85	768.89	1390	2634	3950	6660	10610
20	768.66	768.76	1200	2274	4000	6580	10580
21	768.63	768.59	1030	1952	417	5920	6337
22	768.72	768.69	1070	2028	405	5510	5915
23	768.84	768.79	1060	2009	1290	5240	6530
24	768.79	768.84	1040	1971	3440	4890	8330
25	768.64	768.72	989	1874	3550	4740	8290
26	768.50	768.55	891	1689	3600	4480	8080
27	768.32	768.36	769	1457	3470	4230	7700
28	768.14	768.23	699	1325	3430	3850	7280
29	767.93	768.06	598	1133	3980	3420	7400
30	767.71	767.80	570	1080	3860	3170	7030
31	767.64	767.62	575	1090	2130	3075	5205

AVERAGE	2090	3960	3910	6400	10310
---------	------	------	------	------	-------

CHANGE IN STORAGE DURING THE MONTH

0.08 B.C.F.

CHIEF ENGINEER

STATE OF NEW YORK
HUDSON RIVER-BLACK RIVER REGULATING DISTRICT
INDIAN LAKE RESERVOIR REGULATION

Monthly Report for: May, 2025

Day	Reservoir Elevation Average Daily	Reservoir Elevation Midnight	Net Reservoir Inflow cfs	Indian River at Indian Lake cfs	Hudson River at Newcomb cfs	Regulated Hudson River at North Creek cfs
1	1650.69	1650.65	285	262	1210	2530
2	1650.71	1650.66	320	274	960	2210
3	1650.75	1650.68	472	223	946	2150
4	1650.86	1650.78	596	231	1120	2610
5	1651.00	1650.93	1049	660	1210	3640
6	1651.28	1651.09	2095	807	1220	5490
7	1651.75	1651.62	1848	1340	1420	7050
8	1651.82	1651.82	1210	1670	1460	6770
9	1651.68	1651.64	1570	1570	1290	5980
10	1651.66	1651.64	1517	1590	1510	7580
11	1651.58	1651.61	961	1520	1750	7220
12	1651.34	1651.38	695	1400	1420	6020
13	1651.04	1651.09	522	1300	1050	4670
14	1650.72	1650.77	457	1260	807	3620
15	1650.46	1650.43	446	677	665	3110
16	1650.36	1650.33	265	473	582	2280
17	1650.30	1650.24	617	478	559	2230
18	1650.34	1650.30	453	476	882	3010
19	1650.30	1650.29	473	473	1240	3710
20	1650.25	1650.29	288	473	1220	3730
21	1650.19	1650.21	355	471	983	3200
22	1650.13	1650.16	330	469	783	2800
23	1650.12	1650.11	418	302	663	2540
24	1650.17	1650.15	285	239	616	2310
25	1650.21	1650.17	377	238	613	2250
26	1650.24	1650.23	306	237	592	2120
27	1650.23	1650.26	198	314	524	2070
28	1650.19	1650.21	257	326	438	1810
29	1650.15	1650.18	188	304	370	1640
30	1650.12	1650.13	121	237	321	1410
31	1650.09	1650.08	238	238	298	1370

AVERAGE			620	662	927	3520
---------	--	--	-----	-----	-----	------

-0.114 B.C.F

CHIEF ENGINEER

Monthly Report for: May 2025

CHANGE IN STORAGE DURING THE MONTH

0.21 B.C.F.

CHIEF ENGINEER

STATE OF NEW YORK
HUDSON RIVER-BLACK RIVER REGULATING DISTRICT
SIXTH LAKE RESERVOIR REGULATION

Monthly Report for: May, 2025

Day	Reservoir Elevation Average Daily	Reservoir Elevation Midnight	Net Reservoir Inflow cfs	Gate Opening (ft)		Reservoir Release (cfs)
				Gate A	Gate B	
1	1785.40	1785.36	27	0.00	0.08	5
2	1785.47	1785.42	42	0.00	0.08	5
3	1785.56	1785.52	46	0.00	0.08	5
4	1785.73	1785.64	5	0.00	0.08	5
5	1785.86	1785.80	42	0.67	0.67	42
6	1785.87	1785.84	67	0.67	0.67	67
7	1785.90	1785.89	67	0.67	0.67	67
8	1785.91	1785.91	67	0.67	0.67	67
9	1785.91	1785.90	67	0.67	0.67	67
10	1786.03	1785.97	68	0.67	0.67	68
11	1786.07	1786.06	68	0.67	0.67	68
12	1786.04	1786.06	68	0.67	0.67	68
13	1786.00	1786.03	68	0.67	0.67	68
14	1785.94	1785.97	67	0.67	0.67	67
15	1785.87	1785.90	67	0.67	0.67	67
16	1785.82	1785.83	42	0.17	0.25	42
17	1785.87	1785.84	24	0.17	0.25	24
18	1786.01	1785.95	24	0.17	0.25	24
19	1786.09	1786.08	50	0.67	0.67	50
20	1786.06	1786.09	68	0.67	0.67	68
21	1786.00	1786.04	68	0.67	0.67	68
22	1785.94	1785.98	67	0.67	0.67	67
23	1785.89	1785.92	55	0.42	0.42	55
24	1785.88	1785.88	45	0.42	0.42	45
25	1785.87	1785.88	45	0.42	0.42	45
26	1785.85	1785.87	45	0.42	0.42	45
27	1785.81	1785.83	45	0.42	0.42	45
28	1785.78	1785.81	30	0.17	0.17	30
29	1785.77	1785.77	19	0.17	0.17	19
30	1785.78	1785.78	19	0.17	0.17	19
31	1785.78	1785.78	19	0.17	0.17	19

AVERAGE 48 45

CHANGE IN STORAGE DURING THE MONTH 0.014 B.C.F

CHIEF ENGINEER

STATE OF NEW YORK
HUDSON RIVER-BLACK RIVER REGULATING DISTRICT
OLD FORGE RESERVOIR REGULATION

Monthly Report for: May, 2025

Day	Reservoir Elevation Average Daily	Reservoir Elevation Midnight	Net Reservoir Inflow cfs	Gate Opening (ft)		Reservoir Release (cfs)
				Gate A	Gate B	
1	1706.43	1706.42	68	0.00	0.17	8
2	1706.46	1706.46	69	0.00	0.17	8
3	1706.54	1706.50	154	0.00	0.17	8
4	1706.64	1706.59	158	0.00	0.17	8
5	1706.68	1706.69	217	2.67	2.67	152
6	1706.58	1706.73	159	2.67	2.67	254
7	1706.51	1706.67	148	2.67	2.67	253
8	1706.45	1706.60	123	2.67	2.67	251
9	1706.45	1706.52	138	0.67	0.67	154
10	1706.54	1706.51	196	0.67	0.67	83
11	1706.62	1706.58	174	0.67	0.67	83
12	1706.63	1706.64	129	0.67	0.67	84
13	1706.68	1706.67	130	0.67	0.67	84
14	1706.71	1706.70	116	0.67	0.67	84
15	1706.71	1706.72	100	0.67	0.67	84
16	1706.72	1706.73	70	0.33	0.33	54
17	1706.78	1706.74	158	0.33	0.33	32
18	1706.87	1706.82	202	0.33	0.33	32
19	1706.94	1706.93	121	1.17	1.17	89
20	1706.95	1706.95	147	1.17	1.17	131
21	1706.95	1706.96	163	1.17	1.17	131
22	1706.96	1706.98	66	1.17	1.17	131
23	1706.91	1706.94	163	1.17	1.17	131
24	1706.90	1706.96	50	1.17	1.17	131
25	1706.90	1706.91	131	1.17	1.17	131
26	1706.91	1706.91	131	1.17	1.17	131
27	1706.89	1706.91	84	1.17	1.17	131
28	1706.87	1706.88	85	0.50	0.50	85
29	1706.86	1706.88	37	0.50	0.50	52
30	1706.86	1706.87	52	0.50	0.50	52
31	1706.86	1706.87	22	0.50	0.50	52

AVERAGE 121 100

CHANGE IN STORAGE DURING THE MONTH 0.058 B.C.F

CHIEF ENGINEER

STATE OF NEW YORK
HUDSON RIVER-BLACK RIVER REGULATING DISTRICT
SACANDAGA RESERVOIR OPERATION
FOR WEEK ENDING: June 7, 2025

DATE	SACANDAGA RESERVOIR			HUDSON RIVER FLOW		
	WATER SURFACE ELEV. 12 A.M.	TOTAL STORAGE B.C.F. ⁽¹⁾	PERIODS OF RELEASE	RELEASE AVG. DAILY C.F.S.*	HADLEY AVG. DAILY C.F.S.	SPIER FALLS AVG. DAILY C.F.S.
Saturday 31	767.62	34.85	12 AM - Mid	2,130	3,500	5,630
Sunday 1	767.66	34.89	12 AM - Mid	2,050	3,530	5,580
Monday 2	767.67	34.90	12 AM - Mid	2,110	3,620	5,730
Tuesday 3	767.61	34.83	12 AM - Mid	2,010	3,420	5,430
Wednesday 4	767.51	34.72	12 AM - Mid	1,200	3,120	4,320
Thursday 5	767.51	34.72	12 AM - Mid	1,180	2,760	3,940
Friday 6	767.49	34.70	12 AM - Mid	1,190	2,620	3,810
Saturday 7	767.45	34.65	12 AM - Mid	1,340	3,820	5,160
CHANGE IN STORAGE DURING THE WEEK		-0.19	* SACANDAGA RIVER AT STEWARTS BRIDGE INCLUDES 350 CFS MINIMUM CONTINUOUS RELEASE			

ELEVATIONS AND CAPACITIES ON THIS DATE FOR THE PAST TEN YEARS

NO.	YEAR	ELEV.	CAPACITY	NO.	YEAR	ELEV.	CAPACITY
1	2019	769.18	36.64	6	2022	766.85	33.97
2	2017	768.15	35.45	7	2020	766.82	33.94
3	2025	767.45	34.65	8	2016	766.52	33.60
4	2024	766.94	34.07	9	2023	766.27	33.32
5	2018	766.92	34.05	10	2021	765.67	32.66

CAPACITY AT SPILLWAY CREST (EL 770.12) 37.72 B.C.F.
CAPACITY AT LOW FLOW LINE (EL 734.12) 4.60 B.C.F.

(1) Includes dead storage below El. 734.12 ft.
Datum: NAVD 88

CHIEF ENGINEER

STATE OF NEW YORK
HUDSON RIVER-BLACK RIVER REGULATING DISTRICT
SACANDAGA RESERVOIR OPERATION
FOR WEEK ENDING: June 14, 2025

DATE	SACANDAGA RESERVOIR			HUDSON RIVER FLOW		
	WATER SURFACE ELEV. 12 A.M.	TOTAL STORAGE B.C.F. ⁽¹⁾	PERIODS OF RELEASE	RELEASE AVG. DAILY C.F.S.*	HADLEY AVG. DAILY C.F.S.	SPIER FALLS AVG. DAILY C.F.S.
Saturday 7	767.45	34.65	12 AM - Mid	1,340	3,820	5,160
Sunday 8	767.64	34.87	12 AM - Mid	1,310	4,120	5,430
Monday 9	767.64	34.87	12 AM - Mid	1,290	3,440	4,730
Tuesday 10	767.91	35.18	12 AM - Mid	1,160	3,190	4,350
Wednesday 11	768.13	35.43	12 AM - Mid	2,050	3,410	5,460
Thursday 12	768.26	35.58	12 AM - Mid	3,140	3,460	6,600
Friday 13	768.10	35.39	12 AM - Mid	3,120	3,100	6,220
Saturday 14	767.99	35.27	12 AM - Mid	3,120	2,730	5,850
CHANGE IN STORAGE DURING THE WEEK		0.62	* SACANDAGA RIVER AT STEWARTS BRIDGE INCLUDES 350 CFS MINIMUM CONTINUOUS RELEASE			

ELEVATIONS AND CAPACITIES ON THIS DATE FOR THE PAST TEN YEARS

NO.	YEAR	ELEV.	CAPACITY	NO.	YEAR	ELEV.	CAPACITY
1	2019	769.12	36.57	6	2018	766.61	33.70
2	2017	768.29	35.61	7	2020	766.43	33.50
3	2025	767.99	35.27	8	2016	766.37	33.44
4	2022	767.07	34.22	9	2023	765.84	32.84
5	2024	766.90	34.03	10	2021	765.64	32.62

CAPACITY AT SPILLWAY CREST (EL 770.12) 37.72 B.C.F.
CAPACITY AT LOW FLOW LINE (EL 734.12) 4.60 B.C.F.

(1) Includes dead storage below El. 734.12 ft.
Datum: NAVD 88

CHIEF ENGINEER

STATE OF NEW YORK
HUDSON RIVER-BLACK RIVER REGULATING DISTRICT
INDIAN LAKE RESERVOIR OPERATION
FOR WEEK ENDING: June 7, 2025

DATE	INDIAN LAKE RESERVOIR			INDIAN RIVER	HUDSON RIVER	
	WATER SURFACE ELEV. 12 A.M.	AVAIL. STORAGE B.C.F.	PERIODS OF RELEASE	RELEASE AVG. DAILY C.F.S.*	NEWCOMB AVG. DAILY C.F.S.	NORTH CREEK AVG. DAILY C.F.S.
Saturday 31	1,650.08	3.53	12 AM - Mid	235	298	1,370
Sunday 1	1,650.08	3.53	12 AM - Mid	235	391	1,490
Monday 2	1,650.08	3.53	12 AM - Mid	293	460	1,540
Tuesday 3	1,650.02	3.52	12 AM - Mid	272	395	1,570
Wednesday 4	1,650.03	3.52	12 AM - Mid	283	326	1,280
Thursday 5	1,649.85	3.48	12 AM - Mid	247	274	1,210
Friday 6	1,649.80	3.47	12 AM - Mid	275	272	1,140
Saturday 7	1,649.94	3.50	12 AM - Mid	160	462	2,280

CHANGE IN STORAGE DURING THE WEEK	-0.03	* INIDAN RIVER NEAR INDIAN LAKE
-----------------------------------	-------	---------------------------------

ELEVATIONS AND CAPACITIES ON THIS DATE FOR THE PAST TEN YEARS

NO.	YEAR	ELEV.	CAPACITY	NO.	YEAR	ELEV.	CAPACITY
1	2017	1,650.55	3.62	6	2023	1,650.01	3.52
2	2019	1,650.21	3.56	7	2025	1,649.94	3.50
3	2016	1,650.19	3.55	8	2020	1,649.67	3.45
4	2024	1,650.18	3.55	9	2018	1,649.22	3.36
5	2021	1,650.06	3.53	10	2022	1,649.08	3.34

CAPACITY AT SPILLWAY CREST (EL 1651.01) 3.7 B.C.F.

Datum: NAVD 88

CHIEF ENGINEER

STATE OF NEW YORK
HUDSON RIVER-BLACK RIVER REGULATING DISTRICT
INDIAN LAKE RESERVOIR OPERATION
FOR WEEK ENDING: June 14, 2025

DATE	INDIAN LAKE RESERVOIR			INDIAN RIVER	HUDSON RIVER	
	WATER SURFACE ELEV. 12 A.M.	AVAIL. STORAGE B.C.F.	PERIODS OF RELEASE	RELEASE AVG. DAILY C.F.S.*	NEWCOMB AVG. DAILY C.F.S.	NORTH CREEK AVG. DAILY C.F.S.
Saturday 7	1,649.94	3.50	12 AM - Mid	160	462	2,280
Sunday 8	1,650.02	3.52	12 AM - Mid	160	461	2,060
Monday 9	1,650.05	3.52	12 AM - Mid	175	348	1,590
Tuesday 10	1,650.12	3.54	12 AM - Mid	192	320	1,580
Wednesday 11	1,650.25	3.56	12 AM - Mid	363	445	1,720
Thursday 12	1,650.29	3.57	12 AM - Mid	373	442	1,880
Friday 13	1,650.25	3.56	12 AM - Mid	373	344	1,530
Saturday 14	1,650.18	3.55	12 AM - Mid	371	266	1,400

CHANGE IN STORAGE DURING THE WEEK	0.05	* INIDAN RIVER NEAR INDIAN LAKE
-----------------------------------	------	---------------------------------

ELEVATIONS AND CAPACITIES ON THIS DATE FOR THE PAST TEN YEARS

NO.	YEAR	ELEV.	CAPACITY	NO.	YEAR	ELEV.	CAPACITY
1	2025	1,650.18	3.55	6	2023	1,649.71	3.46
2	2024	1,650.14	3.54	7	2020	1,649.59	3.43
3	2021	1,649.99	3.51	8	2022	1,649.54	3.42
4	2017	1,649.93	3.50	9	2016	1,649.47	3.41
5	2019	1,649.88	3.49	10	2018	1,649.07	3.33

CAPACITY AT SPILLWAY CREST (EL 1651.01) 3.7 B.C.F.

Datum: NAVD 88

CHIEF ENGINEER

STATE OF NEW YORK
HUDSON RIVER-BLACK RIVER REGULATING DISTRICT
STILLWATER RESERVOIR OPERATION
FOR WEEK ENDING: June 7, 2025

DATE	STILLWATER RESERVOIR			BEAVER RIVER		BLACK RIVER
	WATER SURFACE ELEV. 12 A.M.	AVAIL. STORAGE B.C.F.	PERIODS OF RELEASE	STILLWATER RELEASE AVG. DAILY C.F.S.	CROGHAN AVG. DAILY FLOW C.F.S.	WATERTOWN AVG. DAILY FLOW C.F.S.
Saturday 31	1,678.64	4.60	12 AM -Mid	300	614	3,360
Sunday 1	1,678.63	4.59	12 AM -Mid	300	642	3,310
Monday 2	1,678.62	4.59	12 AM -Mid	300	629	3,280
Tuesday 3	1,678.59	4.58	12 AM -Mid	300	606	3,190
Wednesday 4	1,678.55	4.57	12 AM -Mid	300	507	2,940
Thursday 5	1,678.53	4.56	12 AM -Mid	300	443	2,540
Friday 6	1,678.50	4.56	12 AM -Mid	250	400	2,360
Saturday 7	1,678.54	4.57	12 AM -Mid	200	334	2,260
CHANGE IN STORAGE DURING THE WEEK		-0.03				

ELEVATIONS AND CAPACITIES ON THIS DATE FOR THE PAST TEN YEARS

NO.	YEAR	ELEV.	CAPACITY	NO.	YEAR	ELEV.	CAPACITY
1	2020	1,679.87	4.94	6	2022	1,677.59	4.31
2	2018	1,679.54	4.84	7	2024	1,677.01	4.16
3	2025	1,678.54	4.57	8	2019	1,676.86	4.12
4	2023	1,678.42	4.54	9	2016	1,676.07	3.92
5	2017	1,677.72	4.35	10	2021	1,675.84	3.86

CAPACITY AT SPILLWAY CREST (EL 1677.19) 4.213 B.C.F.
CAPACITY AT LOW FLOW LINE (EL 1650.69) 0.10 B.C.F.

Datum: NAVD 88

CHIEF ENGINEER

STATE OF NEW YORK
HUDSON RIVER-BLACK RIVER REGULATING DISTRICT
STILLWATER RESERVOIR OPERATION
FOR WEEK ENDING: June 14, 2025

DATE	STILLWATER RESERVOIR			BEAVER RIVER		BLACK RIVER
	WATER SURFACE ELEV. 12 A.M.	AVAIL. STORAGE B.C.F.	PERIODS OF RELEASE	STILLWATER RELEASE AVG. DAILY C.F.S.	CROGHAN AVG. DAILY FLOW C.F.S.	WATERTOWN AVG. DAILY FLOW C.F.S.
Saturday 7	1,678.54	4.57	12 AM -Mid	200	334	2,130
Sunday 8	1,678.55	4.57	12 AM -Mid	200	313	2,270
Monday 9	1,678.55	4.57	12 AM -Mid	200	323	2,420
Tuesday 10	1,678.57	4.58	12 AM -Mid	200	541	3,640
Wednesday 11	1,678.59	4.58	12 AM -Mid	200	612	5,100
Thursday 12	1,678.57	4.58	12 AM -Mid	200	507	4,990
Friday 13	1,678.56	4.57	12 AM -Mid	200	462	4,200
Saturday 14	1,678.52	4.56	12 AM -Mid	200	543	3,270
CHANGE IN STORAGE DURING THE WEEK		-0.01				

ELEVATIONS AND CAPACITIES ON THIS DATE FOR THE PAST TEN YEARS

NO.	YEAR	ELEV.	CAPACITY	NO.	YEAR	ELEV.	CAPACITY
1	2020	1,679.28	4.77	6	2017	1,678.02	4.43
2	2018	1,679.07	4.71	7	2022	1,677.21	4.22
3	2016	1,678.70	4.61	8	2024	1,676.68	4.08
4	2023	1,678.53	4.56	9	2019	1,676.45	4.02
5	2025	1,678.52	4.56	10	2021	1,676.11	3.93

CAPACITY AT SPILLWAY CREST (EL 1677.19) 4.213 B.C.F.
CAPACITY AT LOW FLOW LINE (EL 1650.69) 0.10 B.C.F.

Datum: NAVD 88

CHIEF ENGINEER

STATE OF NEW YORK
HUDSON RIVER-BLACK RIVER REGULATING DISTRICT
FULTON CHAIN RESERVOIR OPERATION
FOR WEEK ENDING: June 7, 2025

DATE	OLD FORGE RESERVOIR			SIXTH LAKE RESERVOIR		
	WATER SURFACE ELEV. 12 A.M.	AVAIL. STORAGE B.C.F.	RELEASE AVG. DAILY C.F.S.	WATER SURFACE ELEV. 12 A.M.	AVAIL. STORAGE B.C.F.	RELEASE AVG. DAILY C.F.S.
Saturday 31	1,706.87	0.907	52	1,785.78	0.295	19
Sunday 1	1,706.85	0.904	52	1,785.79	0.295	19
Monday 2	1,706.88	0.909	52	1,785.80	0.296	19
Tuesday 3	1,706.88	0.909	52	1,785.79	0.295	19
Wednesday 4	1,706.88	0.909	52	1,785.79	0.295	19
Thursday 5	1,706.86	0.905	52	1,785.78	0.295	19
Friday 6	1,706.86	0.905	52	1,785.73	0.293	19
Saturday 7	1,706.87	0.907	52	1,785.74	0.294	19
CHANGE IN STORAGE		0.000			-0.001	

ELEVATIONS AND CAPACITIES ON THIS DATE FOR THE PAST FIVE YEARS

OLD FORGE RESERVOIR				SIXTH LAKE RESERVOIR			
NO.	YEAR	ELEV.	CAPACITY	NO.	YEAR	ELEV.	CAPACITY
1	2022	1,707.00	0.926	1	2023	1,786.06	0.304
2	2025	1,706.87	0.907	2	2022	1,785.97	0.301
3	2021	1,706.86	0.905	3	2024	1,785.77	0.295
4	2024	1,706.84	0.903	4	2025	1,785.74	0.294
5	2023	1,706.79	0.896	5	2021	1,784.61	0.258

OLD FORGE CAPACITY AT SPILLWAY CREST (EL 1706.99) 0.924 B.C.F.
SIXTH LAKE CAPACITY AT SPILLWAY CREST (EL 1785.83) 0.297 B.C.F.

Datum: NAVD 88

CHIEF ENGINEER

STATE OF NEW YORK
HUDSON RIVER-BLACK RIVER REGULATING DISTRICT
FULTON CHAIN RESERVOIR OPERATION
FOR WEEK ENDING: June 14, 2025

DATE	OLD FORGE RESERVOIR			SIXTH LAKE RESERVOIR		
	WATER SURFACE ELEV. 12 A.M.	AVAIL. STORAGE B.C.F.	RELEASE AVG. DAILY C.F.S.	WATER SURFACE ELEV. 12 A.M.	AVAIL. STORAGE B.C.F.	RELEASE AVG. DAILY C.F.S.
Saturday 7	1,706.87	0.907	52	1,785.74	0.294	19
Sunday 8	1,706.86	0.905	52	1,785.69	0.292	19
Monday 9	1,706.85	0.904	36	1,785.72	0.293	14
Tuesday 10	1,706.85	0.904	24	1,785.67	0.291	10
Wednesday 11	1,706.92	0.915	24	1,785.77	0.295	10
Thursday 12	1,706.94	0.917	24	1,785.77	0.295	10
Friday 13	1,706.94	0.917	19	1,785.78	0.295	7
Saturday 14	1,706.94	0.917	16	1,785.78	0.295	5
CHANGE IN STORAGE		0.011			0.001	

ELEVATIONS AND CAPACITIES ON THIS DATE FOR THE PAST FIVE YEARS

OLD FORGE RESERVOIR				SIXTH LAKE RESERVOIR			
NO.	YEAR	ELEV.	CAPACITY	NO.	YEAR	ELEV.	CAPACITY
1	2022	1,707.07	0.934	1	2022	1,786.08	0.305
2	2023	1,706.96	0.920	2	2023	1,785.95	0.300
3	2025	1,706.94	0.917	3	2024	1,785.79	0.295
4	2024	1,706.86	0.905	4	2025	1,785.78	0.295
5	2021	1,706.78	0.895	5	2021	1,784.74	0.262

OLD FORGE CAPACITY AT SPILLWAY CREST (EL 1706.99) 0.924 B.C.F.
SIXTH LAKE CAPACITY AT SPILLWAY CREST (EL 1785.83) 0.297 B.C.F.

Datum: NAVD 88

CHIEF ENGINEER

**Hudson River Area
Report of the Operations Manager
Sacandaga Field Office at Great Sacandaga Lake
July Board Meeting 2025**

Activity report for June 2025

SFO

- Cleaned offices and conference room weekly.
- Performed maintenance on vehicles and equipment.
- Repairs continue on the east porch of office building.
- Removed several trees and debris from the GSL.
- Hosted the annual drill by Fulton County Emergency Management.
- Began placing rip rap stone along the GSL shoreline.

Indian Lake

- Nothing to report.

Conklingville Dam

- Read and reported piezometer data including spillway and toe observations daily.
- Performed maintenance on vehicles and equipment.
- Performed a monthly dow valve test. (3 valves at 20%)
- Performed lawn maintenance as needed.
- Removed debris from the log boom.

Respectfully,

Matthew Ginter

Operations Manager

**Black River Area
Report of the Superintendent
Black River Field Office at the Stillwater Reservoir (BRFO)
June 2025**

- Road maintenance, raking
- Vehicle/equipment maintenance
- Daily monitoring of Piezometers, flashboards
- Continued mowing of facilities
- Renovations to lean-to at BRFO for new fuel tanks
- Repairs made to the high water/flood alarm at SW Dam
- Started handrail project at Hawkinsville
- Built and prepared equipment for Moshier alarm system
- Installed Moshier Island/Shoreline alarm systems
- Received new truck at BRFO
- Communication with engineering staff on Hawkinsville monitoring
- Received booms at BRFO
- Applied gravel to Necessary Dam Road
- SW staff gauges and Stevens recorder moved to 1988 NAVD (corrected)
- Monitoring continues: piezometers, weirs, profile surveys, seepage sites.
- Misc. gate changes at Stillwater, O.F. & S.L.
- Daily readings Stillwater, O.F. & S.L.



Engineering
& Design

Indian River Lake Dam Rehabilitation Project (State ID#169-0758)
Construction Progress Report

Report No: 19

Period: 5/18/25 through 6/15/25

Date: June 15, 2025

Prepared for: Donald E. Canestrari, John Smith
Bureau of Flood Protection and Dam Safety, Division of Water

Prepared by: Colliers Engineering & Design

On behalf of the Hudson River Black River Regulating District (HRBRRD), Colliers Engineering & Design (CED) has prepared this letter in accordance with the requirements of the Dam Safety Permit – Condition 9 – Construction Reports.


Contractor's Progress Schedule, including revisions:

- The most recent construction schedule is dated May 13th, 2025, and is attached to this progress report.

Summary of major work completed during period:


- SWPPP reports. – SWPPP Inspections conducted weekly, and reports located in binder onsite.
- Testing: Proof tested anchors ERW-1, ERW-2, ERW-3, ERW-4, ERW-6, ERW-7, ERW-8, ERW-9, ERW-11, ERW-12, ERW-14, ERW-16, and ERW-17. All passed and were locked off at required kips in accordance to the specifications. Performance tested ERW-5, ERW-10, ERW-18, ERW-19, ERW-20, ERW-21, and ERW-23. All passed and were locked off at required kips in accordance to the specifications.
- Concrete reinforcement – Drilled and emplaced dowels for the placement of concrete steel reinforcement.
- **Summary of observations made by the on-site representative:**
- Daily reports can be provided upon request.


Summary of observations made by the construction engineer during his site inspections:





Construction photos:

- Photo 1 (below): Performance testing of ERW-23.
- Photo 2 (below): Performance testing of ERW-23.
- Photo 3 (below): Performance testing of ERW-23.
- Photo 4 (below): Set-up for performance testing of ERW-19.
- Photo 5 (below): Dial gage for performance testing of ERW-19.
- Photo 6 (below): Performance testing of ERW-20.
- Photo 7 (below): Proof testing of ERW-12.
- Photo 8 (below): Proof testing of ERW-12.
- Photo 9 (below): Drilling embankment retaining wall for dowels.
- Photo 10 (below): Drilling embankment retaining wall for dowels.
- Photo 11 (below): Installation of embankment retaining wall for dowels.
- Photo 12 (below): Installation of embankment retaining wall for dowels







Summary of work planned for the next two (2) weeks:

- Installation of steel concrete reinforcement.
- Forming for embankment retaining wall.
- Concrete emplacement at embankment retaining wall.

Construction reports will continue to be generated and filed throughout the duration of construction. Please do not hesitate to contact us at (315) 705-3894 should you have any questions or require additional information.



Engineering
& Design

Sincerely,

Daniel J. Gildea

Daniel J. Gildea, PMP
Bergmann Associates
Project Manager
Attachments:

1. Most recent construction schedule.

D012023-REV18 Indian River Dam Rehabilitation Schedule Revision 18					Appendix 1 - All Activities								Page 3 of 8																															
Activity ID	Activity Name	Orig. Dur.	Comp. Dur.	Total Float	Baseline Variance	Baseline Start	Baseline Finish	Actual Start	Actual Finish	Late Start	Late Finish	% Comp.	Predecessors	Calendar	2023					2024					2025																			
															J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
Lighting Shop Drawings																																												
A5260	Prepare & Submit Lighting Shop Drawings - R0	77	77					10-Oct-23 A	31-Jan-24 A			100%	2	D012023 - 5d8h																														
A5270	Review & Approve Lighting Shop Drawings - R0	10	6					01-Feb-24 A	08-Feb-24 A			100%	A5260	D012023 - 5d8h																														
Generator Shop Drawings																																												
A5280	Prepare & Submit Generator Shop Drawings	76	76					10-Oct-23 A	30-Jan-24 A			100%	2	D012023 - 5d8h																														
A5290	Review & Approve Generator Shop Drawings	10	11					31-Jan-24 A	14-Feb-24 A			100%	A5280	D012023 - 5d8h																														
Debris Boom Shop Drawings																																												
A5300	Prepare & Submit Debris Boom Shop Drawings - R0	77	77					10-Oct-23 A	31-Jan-24 A			100%	2	D012023 - 5d8h																														
A5310	Review & Approve Debris Boom Shop Drawings - R0	10	9					01-Feb-24 A	13-Feb-24 A			100%	A5300	D012023 - 5d8h																														
A7320	Prepare & Submit Debris Boom Shop Drawings - R1	26	61					14-Feb-24 A	09-May-24 A			100%	A5310	D012023 - 5d8h																														
A7330	Review & Approve Debris Boom Shop Drawings - R1	10	7					10-May-24 A	20-May-24 A			100%	A7320	D012023 - 5d8h																														
Waterstop Shop Drawings																																												
A5360	Prepare & Submit Waterstop Shop Drawings	89	89					10-Oct-23 A	16-Feb-24 A			100%	2	D012023 - 5d8h																														
A5370	Review & Approve Waterstop Shop Drawings	10	1					16-Feb-24 A	16-Feb-24 A			100%	A5360	D012023 - 5d8h																														
Secant Pile Shop Drawings																																												
A7920	Prepare & Submit Secant Pile Shop Drawings - R0	89	129					10-Oct-23 A	15-Apr-24 A			100%	2	D012023 - 5d8h																														
A7930	Review & Approve Secant Pile Shop Drawings - R0	10	13					16-Apr-24 A	02-May-24 A			100%	A7920	D012023 - 5d8h																														
A7940	Prepare & Submit Secant Pile Shop Drawings - R1	89	67					03-May-24 A	07-Aug-24 A			100%	A7930	D012023 - 5d8h																														
A7950	Review & Approve Secant Pile Shop Drawings - R1	10	10					08-Aug-24 A	21-Aug-24 A			100%	A7940	D012023 - 5d8h																														
A8350	Prepare & Submit Secant Pile Shop Drawings - R2	10	20					22-Aug-24 A	19-Sep-24 A			100%	A7950	D012023 - 5d8h																														
A8360	Review & Approve Secant Pile Shop Drawings - R2	5	11					20-Sep-24 A	04-Oct-24 A			100%	A8350	D012023 - 5d8h																														
Consolidation Grouting Submittal																																												
A4820	Prepare & Submit Consolidation Grouting Submittal Package - R0	9	9					10-Oct-23 A	20-Oct-23 A			100%	2	D012023 - 5d8h																														
A4830	Review & Approve Consolidation Grouting Submittal Package - R0	10	6					23-Oct-23 A	30-Oct-23 A			100%	A4820	D012023 - 5d8h																														
A6970	Prepare & Submit Consolidation Grouting Submittal Package - R1	3	3					31-Oct-23 A	02-Nov-23 A			100%	A4830	D012023 - 5d8h																														
A6980	Review & Approve Consolidation Grouting Submittal Package - R1	10	5					03-Nov-23 A	10-Nov-23 A			100%	A6970	D012023 - 5d8h																														
A6990	Prepare & Submit Consolidation Grouting Submittal Package - R2	24	24					13-Nov-23 A	15-Dec-23 A			100%	A6980	D012023 - 5d8h																														
A7000	Review & Approve Consolidation Grouting Submittal Package - R2	10	6					18-Dec-23 A	26-Dec-23 A			100%	A6990	D012023 - 5d8h																														
A7010	Prepare & Submit Consolidation Grouting Submittal Package - R3	11	9					27-Dec-23 A	09-Jan-24 A			100%	A7000	D012023 - 5d8h																														
A7020	Review & Approve Consolidation Grouting Submittal Package - R3	10	4					10-Jan-24 A	16-Jan-24 A			100%	A7010	D012023 - 5d8h																														
A7030	Prepare & Submit Consolidation Grouting Submittal Package - R4	1	1					16-Jan-24 A	16-Jan-24 A			100%	A7020	D012023 - 5d8h																														
A7040	Review & Approve Consolidation Grouting Submittal Package - R4	10	3					17-Jan-24 A	19-Jan-24 A			100%	A7030	D012023 - 5d8h																														
Consolidation Grouting Drilling Submittal																																												
A4840	Prepare & Submit Consolidation Grouting Drilling Submittal Package - R0	9	9					10-Oct-23 A	20-Oct-23 A			100%	2	D012023 - 5d8h																														
A4850	Review & Approve Consolidation Grouting Drilling Submittal Package - R0	10	6					23-Oct-23 A	30-Oct-23 A			100%	A4840	D012023 - 5d8h																														
A7050	Prepare & Submit Consolidation Grouting Drilling Submittal Package - R1	3	3					31-Oct-23 A	02-Nov-23 A			100%	A4850	D012023 - 5d8h																														
A7060	Review & Approve Consolidation Grouting Drilling Submittal Package - R1	10	5					03-Nov-23 A	10-Nov-23 A			100%	A7050	D012023 - 5d8h																														
A7070	Prepare & Submit Consolidation Grouting Drilling Submittal Package - R2	24	24					13-Nov-23 A	15-Dec-23 A			100%	A7060	D012023 - 5d8h																														
A7080	Review & Approve Consolidation Grouting Drilling Submittal Package - R2	10	6					18-Dec-23 A	26-Dec-23 A			100%	A7070	D012023 - 5d8h																														
A7090	Prepare & Submit Consolidation Grouting Drilling Submittal Package - R3	9	9					27-Dec-23 A	09-Jan-24 A			100%	A6880, A7080	D012023 - 5d8h																														
A7100	Review & Approve Consolidation Grouting Drilling Submittal Package - R3	10	4					10-Jan-24 A	16-Jan-24 A			100%	A7090	D012023 - 5d8h																														
A7110	Prepare & Submit Consolidation Grouting Drilling Submittal Package - R4	1	1					16-Jan-24 A	16-Jan-24 A			100%	A7100	D012023 - 5d8h																														
A7120	Review & Approve Consolidation Grouting Drilling Submittal Package - R4	10	3					17-Jan-24 A	19-Jan-24 A			100%	A7110	D012023 - 5d8h																														
Suspended Activities																																												
A5330	Review & Approve Chain Link Fencing Shop Drawings (Removed from Contract REV16)	10	0					31-Jan-25 A	31-Jan-25 A			100%	2	D012023 - 5d8h																														
A5320	Prepare & Submit Chain Link Fencing Shop Drawings (Removed from Contract REV16)	118	0					31-Jan-25 A	31-Jan-25 A			100%	2	D012023 - 5d8h																														
Mobilization / In Water Mobilization																																												
Baseline (Level-of-Effort)																																												
4	Mobilization / In Water Mobilization	6	86		-86	02-Oct-23	09-Oct-23	10-Oct-23 A	07-Feb-24 A			100%	A1040, A6720	D012023 - 5d10h - Baseline																														
Startup Activities																																												
A1040	Mobilization of Ground Equipment	5	5					10-Oct-23 A	16-Oct-23 A			100%	A4750, A4660, 2	D012023 - 5d10h																														
A6720	Mobilization of Marine Equipment	10	15					18-Jan-24 A	07-Feb-24 A			100%	A1040	D012023 - 5d10h																														
SWPPP Installation																																												
Baseline (Level-of-Effort)																																												
5	SWPPP Installation	2	5		-8	10-Oct-23	11-Oct-23	17-Oct-23 A	23-Oct-23 A			100%	A6690, A6690	D012023 - 5d10h - Baseline																														
Startup Activities																																												
A6690	Establish Sediment & Erosion Control Staging Area & Dam	5	5					17-Oct-23 A	23-Oct-23 A			100%	A7350, A4770, A1040	D012023 - 5d10h																														
Measure for Sluice Gates & Bulkhead Gates (																																												
Baseline (Level-of-Effort)																																												
6	Measure for Sluice Gates & Bulkhead Gates (diver)	8	1		-81	12-Oct-23	23-Oct-23	14-Feb-24 A	14-Feb-24 A			100%	A7820, A7820	D012023 - 5d10h - Baseline																														
Cast Iron Slide Gate Shop Drawings																																												
A7820	Field Measure for Sluice Gates	1	1					14-Feb-24 A	14-Feb-24 A			100%	A6720	D012023 - 5d8h																														
Measure for Miscellaneous Fabrications Above Water																																												
Baseline (Level-of-Effort)																																												
7	Measure for Miscellaneous Fabrications Above Water	34	19		-108	12-Oct-23	13-Oct-23	19-Feb-24 A	14-Mar-24 A			100%	A7850, A7820, A7840	D012023 - 5d10h - Baseline																														
Platform Grating Shop Drawings																																												
A7840	Field Measure For Platform Grating	1	1					14-Mar-24 A	14-Mar-24 A			100%	A1040	D012023 - 5d8h																														
Spillway Bridge Shop Drawings																																												
A7850	Field Measure for Spillway Bridge	1	0					19-Feb-24 A	19-Feb-24 A			100%	A5040	D012023 - 5d8h																														
Railing Shop Drawings																																												
A7880	Field Measure for Railing	1	0					19-Feb-24 A	19-Feb-24 A			100%	A1040	D012023 - 5d8h																														
Suspended Activities																																												
A7830	Field Measure for Chain Link Fencing (Removed from Contract REV16)	1	0					31-Jan-25 A	31-Jan-25 A			100%	2	D012023 - 5d8h																														
Production of Bulkhead & Pedestrian Bridge																																												
Baseline (Level-of-Effort)																																												
8	Production of Bulkhead Gate & Pedestrian Bridge	40	208		-222	24-Oct-23	18-Dec-23	08-Jan-24 A	23-Oct-24 A			100%	A6590, A6640	D012023 - 5d8h - Baseline																														
Main Logway Gate Shop Drawings																																												

D012023-REV18 Indian River Dam Rehabilitation Schedule Revision 18					Appendix 1 - All Activities								Page 5 of 8																																		
Activity ID	Activity Name	Orig. Dur.	Comp. Dur.	Total Float	Baseline Variance	Baseline Start	Baseline Finish	Actual Start	Actual Finish	Late Start	Late Finish	% Comp.	Predecessors	Calendar	23							2024							2025																		
16	Demo & Concrete Work on the Logway Bulkhead Gate	15	174		-251	20-Oct-23	09-Nov-23	28-Feb-24 A	29-Oct-24 A			100%	A5520, A6860	D012023 - 5d10h - Baseline	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D			
Demolition Phase 1															Demo & Concrete Work on the Logway Bulkhead Gate																																
A5520	Demolish Logway Bridge Demo Phase 1 Logway	1	1					28-Feb-24 A	28-Feb-24 A			100%	A7430, A7410, A7390, A5850,	D012023 - 5d10h																																	
A5550	Sawcut & Demolish Top of Bulkhead Demo Phase 1 Logway	5	6					29-Feb-24 A	07-Mar-24 A			100%	A5520	D012023 - 5d10h																																	
A6810	Demolish Existing Sill (Change Order #02) Demo Phase 1 Logway	5	2					18-Mar-24 A	19-Mar-24 A			100%	A5550	D012023 - 5d10h																																	
A5530	Demolish Existing Steel Frame Structure, Stoplogs, & Vertical Dowels Demo Phase 1 Logway	3	4					29-Oct-24 A	01-Nov-24 A			100%	A5600	D012023 - 5d12h																																	
Old Gate Restoration															Old Gate Restoration																																
A6830	Form, Rebar, & Pour Logway Sill Old Gate Restoration Logway	5	6					07-Oct-24 A	15-Oct-24 A			100%	A4930, A6820, A7700, A7180,	D012023 - 5d10h																																	
A6850	Form, Rebar, & Pour Logway Walls Old Gate Restoration Logway	7	6					14-Oct-24 A	22-Oct-24 A			100%	A6830	D012023 - 5d10h																																	
A6840	Cure Logway Sill Old Gate Restoration Logway	7	7					16-Oct-24 A	22-Oct-24 A			100%	A6830	D012023 - 7d8h																																	
A6860	Cure Logway Walls Old Gate Restoration Logway	7	7					23-Oct-24 A	29-Oct-24 A			100%	A6850	D012023 - 7d8h																																	
New Gate Installation Phase 1															New Gate Installation Phase 1																																
A5540	Form, Rebar, & Pour Logway Sill Reconstruction Phase 1 Logway	4	6					07-Oct-24 A	15-Oct-24 A			100%	A7700, A7310, A7290, A7270,	D012023 - 5d12h																																	
A6790	Form, Rebar, & Pour Logway Top Reconstruction Phase 1 Logway	3	6					14-Oct-24 A	22-Oct-24 A			100%	A7310, A7290, A7270, A7180,	D012023 - 5d12h																																	
A6770	Form, Rebar, & Pour Logway Walls Reconstruction Phase 1 Logway	6	6					14-Oct-24 A	22-Oct-24 A			100%	A7310, A7290, A7270, A7180,	D012023 - 5d12h																																	
A5560	Cure Logway Sill Reconstruction Phase 1 Logway	7	7					16-Oct-24 A	22-Oct-24 A			100%	A5540	D012023 - 7d8h																																	
A6800	Cure Logway Top Reconstruction Phase 1 Logway	7	7					23-Oct-24 A	29-Oct-24 A			100%	A6790	D012023 - 7d8h																																	
A6780	Cure Logway Walls Reconstruction Phase 1 Logway	7	7					23-Oct-24 A	29-Oct-24 A			100%	A6770	D012023 - 7d8h																																	
Install Bulkhead Gate															Install Bulkhead Gate																																
Baseline (Level-of-Effort)															Baseline (Level-of-Effort)																																
17	Install Bulkhead Gate	35	133		-354	19-Dec-23	22-Dec-23	31-Oct-24 A	06-May-25 A			100%	A5590, A6870	D012023 - 5d10h - Baseline																																	
New Gate Installation Phase 1															New Gate Installation Phase 1																																
A5570	Construct Bulkhead Lifting Hoist Frame Reconstruction Phase 1 Logway	3	4					09-Oct-24 A	15-Oct-24 A			100%	A6950, A6780, A6800, A5560	D012023 - 5d12h																																	
A5580	Install Lifting Hoist & Generator Reconstruction Phase 1 Logway	1	2					24-Oct-24 A	25-Oct-24 A			100%	A6650, A5570, A6640	D012023 - 5d12h																																	
A5590	Install Bulkhead Slot Framing Reconstruction Phase 1 Logway	3	3					31-Oct-24 A	04-Nov-24 A			100%	A7700, A6960, A6820, A8160,	D012023 - 5d12h - 09/09/2024 Start																																	
A5600	Install Bulkhead Gate Reconstruction Phase 1 Logway	2	2					01-Nov-24 A	04-Nov-24 A			100%	A6940, A5580	D012023 - 5d12h																																	
A8440	Waiting for Water Level to Rise for Gate Testing Reconstruction Phase 1 Logway	1	124					05-Nov-24 A	05-May-25 A			100%	A5600	D012023 - 5d12h																																	
A6870	Test & Commission Bulkhead Gate Reconstruction Phase 1 Logway	1	1					06-May-25 A	06-May-25 A			100%	A5530, A5600, A8440	D012023 - 5d12h																																	
Install New Pedestrian Bridge															Install New Pedestrian Bridge																																
Baseline (Level-of-Effort)															Baseline (Level-of-Effort)																																
18	Install New Pedestrian Bridge	0	73		-303	25-Dec-23	29-Dec-23	19-Nov-24 A	28-Feb-25 A			100%	A5610, A5510, A5500	D012023 - 5d10h - Baseline																																	
New Gate Installation Phase 1															New Gate Installation Phase 1																																
A5610	Construct Logway Bridge & Railing Reconstruction Phase 1 Logway	2	2					27-Feb-25 A	28-Feb-25 A			100%	A5530, A5570, A6590, A5510,	D012023 - 5d12h																																	
Reconstruction Main Spillway															Reconstruction Main Spillway																																
A5510	Construct Steel Grating & Railings Reconstruction Spillway	2	66					19-Nov-24 A	25-Feb-25 A			100%	A6590, A5500, A5500	D012023 - 5d12h																																	
A5500	Construct Steel Beams & Diaphragms Reconstruction Spillway	3	68					19-Nov-24 A	27-Feb-25 A			100%	A6590, A6760, A5480, A5490	D012023 - 5d12h																																	
Install SWPPP Measures Embankment Wall & Northern Perimeter															Install SWPPP Measures Embankment Wall & Northern Perimeter																																
Baseline (Level-of-Effort)															Baseline (Level-of-Effort)																																
20	Install SWPPP Measures Embankment Wall & Northern Perimeter	8	1		-192	09-Nov-23	14-Nov-23	09-Aug-24 A	09-Aug-24 A			100%	A7890, A7890	D012023 - 5d10h - Baseline																																	
Preparation Embankment Wall															Preparation Embankment Wall																																
A7890	Establish Sediment & Erosion Control Preparation Embankment Wall	8	1					09-Aug-24 A	09-Aug-24 A			100%	A6700	D012023 - 5d12h																																	
Clear & Grub Access into the Lower Embankment															Clear & Grub Access into the Lower Embankment																																
Baseline (Level-of-Effort)															Baseline (Level-of-Effort)																																
21	Clear & Grub Access into the Lower Embankment	8	10		-124	15-Nov-23	17-Nov-23	29-Apr-24 A	10-May-24 A			100%	A7900, A7900	D012023 - 5d10h - Baseline																																	
Preparation Embankment Wall															Preparation Embankment Wall																																
A7900	Perform Clearing & Grubbing Preparation Embankment Wall	8	10					29-Apr-24 A	10-May-24 A			100%	A5860	D012023 - 5d12h																																	
Install Cofferdam Around Lower Embankment Work															Install Cofferdam Around Lower Embankment Work																																
Baseline (Level-of-Effort)															Baseline (Level-of-Effort)																																
22	Install Cofferdam Around Lower Embankment Work	9	2		-186	15-Nov-23	20-Nov-23	06-Aug-24 A	07-Aug-24 A			100%	A6700, A6700	D012023 - 5d10h - Baseline																																	
Preparation Embankment Wall															Preparation Embankment Wall																																
A6700	Install Cofferdam Preparation Embankment Wall	8	2					06-Aug-24 A	07-Aug-24 A			100%	A7140, A5870	D012023 - 5d12h																																	
Setup Access for the Embankment Wall Work (at toe of Embankment)															Setup Access for the Embankment Wall Work (at toe of Embankment)																																
Baseline (Level-of-Effort)															Baseline (Level-of-Effort)																																
23	Setup Access for the Embankment Wall Work (at Toe of Embankment)	8	2		-181	21-Nov-23	28-Nov-23	07-Aug-24 A	08-Aug-24 A			100%	A6910, A6910	D012023 - 5d10h - Baseline																																	
Preparation Embankment Wall															Preparation Embankment Wall																																
A6910	Construct Access for Embankment Wall Preparation Embankment Wall	8	2					07-Aug-24 A	08-Aug-24 A			100%	A6700	D012023 - 5d12h																																	
Secant Wall for Embankment Wall & Extension															Secant Wall for Embankment Wall & Extension																																
Baseline (Level-of-Effort)															Baseline (Level-of-Effort)																																
24	Secant Wall for Embankment Wall & Extension	22	142		-219	29-Nov-23	23-Jan-24	10-May-24 A	26-Nov-24 A			100%	A6040, A7900, A7890, A6910,	D012023 - 5d10h - Baseline																																	
Secant Wall Construction Embankment Wall															Secant Wall Construction Embankment Wall																																
A6030	Excavate & Construct Primary Pour Secant Embankment Wall	10	6					06-Nov-24 A	14-Nov-24 A			100%	A6700, A7950, A8360, A7430,	D012023 - 5d12h - Embankment Wall																																	
A6040	Excavate & Construct Secondary Pour Secant Embankment Wall	9	3					15-Nov-24 A	19-Nov-24 A			100%	A6030, A7950, A8360	D012023 - 5d12h - Embankment Wall																																	

D012023-REV18 Indian River Dam Rehabilitation Schedule Revision 18					Appendix 1 - All Activities										Page 7 of 8																													
Activity ID	Activity Name	Orig. Dur.	Comp. Dur.	Total Float	Baseline Variance	Baseline Start	Baseline Finish	Actual Start	Actual Finish	Late Start	Late Finish	% Comp.	Predecessors	Calendar	2023					2024					2025																			
33	Place Barges in the Water for Below Water Repointing & Gate Work	3	1		22	01-May-24	03-May-24	03-Apr-24 A	03-Apr-24 A			100%	A7910, A7910	D012023 - 5d10h - Baseline	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
Startup Activities																														Place Barges in the Water for Below Water Repointing														
A7910	Place Barges in Water	1	1					03-Apr-24 A	03-Apr-24 A			100%	A6720	D012023 - 5d10h																														
Install Diver Protection																														Place Barges in Water														
Baseline (Level-of-Effort)																																												
34	Install Diver Protection	32	1		-25	06-May-24	09-May-24	13-Jun-24 A	13-Jun-24 A			100%	A5620, A5710	D012023 - 5d10h - Baseline																														
Phase 1 Sluice Gate 1 & 2 Demolition																														Install Diver Protection														
A5620	Install Diver Protection System Phase 1 Sluice Gates 1 & 2	2	1					13-Jun-24 A	13-Jun-24 A			100%	A7480, A5350, A7910	D012023 - 5d12h																														
Phase 2 Sluice Gate 3 & 4 Demolition																														Install Diver Protection System Phase 1 Sluic														
A5710	Install Diver Protection System Phase 2 Sluice Gates 3 & 4	2	1					13-Jun-24 A	13-Jun-24 A			100%	A7480, A5350, A5620, A5620	D012023 - 5d12h																														
Underwater Repointing - ON HOLD SINCE 09/03/2024																														Install Diver Protection System Phase 2 Sluic														
Baseline (Level-of-Effort)																																												
35	Underwater Repointing (Removed from Contract REV16)	16	0		-130	10-May-24	01-Aug-24	31-Jan-25 A	31-Jan-25 A			100%	2	D012023 - 5d10h - Baseline																														
Suspended Activities																														Underwater Repointing (F														
A7710	Repoint Interior Walls Phase 2 Sluice Gates 3 & 4 (Removed from Contract REV16)	5	0					31-Jan-25 A	31-Jan-25 A			100%	2	D012023 - 5d12h																														
A5810	Repoint Interior Walls Phase 1 Sluice Gates 1 & 2 (Removed from Contract REV16)	5	0					31-Jan-25 A	31-Jan-25 A			100%	2	D012023 - 5d12h																														
A5790	Repoint Exterior Wall Phase 2 Sluice Gates 3 & 4 (Removed from Contract REV16)	10	0					31-Jan-25 A	31-Jan-25 A			100%	2	D012023 - 5d12h																														
A5660	Repoint Exterior Wall Phase 1 Sluice Gates 1 & 2 (Removed from Contract REV16)	10	0					31-Jan-25 A	31-Jan-25 A			100%	2	D012023 - 5d12h																														
Gate Demolition, Installation & Commissioning - ON HOLD SINCE 09/03/2024																														Repoint Exterior Wall Ph														
Baseline (Level-of-Effort)																														Repoint Interior Walls Ph														
36	Gate Demolition, Installation & Commissioning	95	4		100	02-Aug-24	07-Nov-24	14-Jun-24 A	19-Jun-24 A			100%	A5630, A5730	D012023 - 5d10h - Baseline																														
Phase 1 Sluice Gate 1 & 2 Demolition																														Gate Demolition, Installation & Commissioning														
A5630	Clear Sediment & Debris Around Sluice Gate & Trash Rack Phase 1 Sluice Gates 1 & 2	3	1					14-Jun-24 A	14-Jun-24 A			100%	A5620	D012023 - 5d12h																														
A5640	Demolish & Remove Sluice Gate Phase 1 Sluice Gates 1 & 2	8	1					17-Jun-24 A	17-Jun-24 A			100%	A5630	D012023 - 5d12h																														
Phase 2 Sluice Gate 3 & 4 Demolition																														Demolish & Remove Sluice Gate Phase 1 Slu														
A5720	Clear Sediment & Debris Around Sluice Gate & Trash Rack Phase 2 Sluice Gates 3 & 4	3	1					18-Jun-24 A	18-Jun-24 A			100%	A5710, A5640	D012023 - 5d12h																														
A5730	Demolish & Remove Sluice Gate Phase 2 Sluice Gates 3 & 4	8	1					19-Jun-24 A	19-Jun-24 A			100%	A5720	D012023 - 5d12h																														
Suspended Activities																														Clear Sediment & Debris Around Sluice Gate &														
A5750	Install Wall Thimble Phase 4 Sluice Gates 3 & 4 (Removed from Contract REV16)	4	0					31-Jan-25 A	31-Jan-25 A			100%	2	D012023 - 5d12h																														
A5780	Install & Test Actuator Electrical Controls Phase 4 Sluice Gates 3 & 4 (Removed from Contr	3	0					31-Jan-25 A	31-Jan-25 A			100%	2	D012023 - 5d12h																														
A5760	Cure Facing & Sluice Gate Seat Phase 4 Sluice Gates 3 & 4 (Removed from Contract REV16)	3	0					31-Jan-25 A	31-Jan-25 A			100%	2	D012023 - 7d8h																														
A5740	Form, Rebar, & Pour Facing & Sluice Gate Seat Phase 4 Sluice Gates 3 & 4 (Removed from	4	0					31-Jan-25 A	31-Jan-25 A			100%	2	D012023 - 5d12h																														
A5770	Install Sluice Gate, Operators, & Trash Rack Phase 4 Sluice Gates 3 & 4 (Removed from Cc	8	0					31-Jan-25 A	31-Jan-25 A			100%	2	D012023 - 5d12h																														
A5700	Install Wall Thimble Phase 3 Sluice Gates 1 & 2 (Removed from Contract REV16)	4	0					31-Jan-25 A	31-Jan-25 A			100%	2	D012023 - 5d12h																														
A5690	Install & Test Actuator Electrical Controls Phase 3 Sluice Gates 1 & 2 (Removed from Contr	3	0					31-Jan-25 A	31-Jan-25 A			100%	2	D012023 - 5d12h																														
A5680	Cure Facing & Sluice Gate Seat Phase 3 Sluice Gates 1 & 2 (Removed from Contract REV16)	3	0					31-Jan-25 A	31-Jan-25 A			100%	2	D012023 - 7d8h																														
A5670	Form, Rebar, & Pour Facing & Sluice Gate Seat Phase 3 Sluice Gates 1 & 2 (Removed from	4	0					31-Jan-25 A	31-Jan-25 A			100%	2	D012023 - 5d12h																														
A5650	Install Sluice Gate, Operators, & Trash Rack Phase 3 Sluice Gates 1 & 2 (Removed from Cc	8	0					31-Jan-25 A	31-Jan-25 A			100%	2	D012023 - 5d12h																														
A8270	Remove Existing Trash Racks Phase 3 Sluice Gates 1 & 2 (Removed from Contract REV16)	1	0					31-Jan-25 A	31-Jan-25 A			100%	2	D012023 - 5d12h																														
A8280	Remove Existing Trash Racks Phase 4 Sluice Gates 3 & 4 (Removed from Contract REV16)	1	0					31-Jan-25 A	31-Jan-25 A			100%	2	D012023 - 5d12h																														
Install Remainder of Miscellaneous Fabrications & Debris Boom																														Remove Existing Trash R														
Baseline (Level-of-Effort)																														Install Wall Thimble Phas														
37	Install Remainder of Miscellaneous Fabrications and Debris Boom (Removed from Contract RE	0	0		-36	08-Nov-24	12-Dec-24	31-Jan-25 A	31-Jan-25 A			100%	2	D012023 - 5d10h - Baseline																														
Project Finishes																														Install & Test Actuator Ele														
A6450	Restore Laydown Area Finishes	8	8	-159				07-Aug-25	18-Aug-25	19-Dec-24	31-Dec-24	0%	A6460	D012023 - 5d12h																														
Suspended Activities																														Restore Laydown Area Finishes														
A6560	Remove Existing Debris Boom Debris Boom Embankment (Removed from Contract REV16)	3	0					31-Jan-25 A	31-Jan-25 A			100%	2	D012023 - 5d12h																														
A6550	Install Debris Boom Debris Boom Embankment (Removed from Contract REV16)	3	0					31-Jan-25 A	31-Jan-25 A			100%	2	D012023 - 5d12h																														
A6540	Test & Tension Anchor Tiebacks Debris Boom Embankment (Removed from Contract REV16)	3	0					31-Jan-25 A	31-Jan-25 A			100%	2	D012023 - 5d12h																														
A6530	Mount Anchor Heads Debris Boom Embankment (Removed from Contract REV16)	3	0					31-Jan-25 A	31-Jan-25 A			100%	2	D012023 - 5d12h																														
A6500	Cure Grouting Debris Boom Embankment (Removed from Contract REV16)	7	0					31-Jan-25 A	31-Jan-25 A			100%	2	D012023 - 7d8h																														
A6480	Install Anchor Tiebacks & Perform Initial Grouting Debris Boom Embankment (Removed from	3	0					31-Jan-25 A	31-Jan-25 A			100%	2	D012023 - 5d12h																														
A6470	Drill Anchor Tieback Holes into Bedrock Debris Boom Embankment (Removed from Contract	3	0					31-Jan-25 A	31-Jan-25 A			100%	2	D012023 - 5d12h																														
A6440	Install Timber Bollards and Cabling Finishes (Removed from Contract REV16)	8	0					31-Jan-25 A	31-Jan-25 A			100%	2	D012023 - 5d12h																														
A6430	Install Directional Signage Finishes (Removed from Contract REV16)	8	0					31-Jan-25 A	31-Jan-25 A			100%	2	D012023 - 5d12h																														
A6420	Reposition Stones Adjacent to Water Access Finishes (Removed from Contract REV16)	8	0					31-Jan-25 A	31-Jan-25 A			100%	2	D012023 - 5d12h																														
A6410	Install Timber Check Steps Finishes (Removed from Contract REV16)	3	0					31-Jan-25 A	31-Jan-25 A			100%	2	D012023 - 5d12h																														
A6400	Install Split Rail Fencing Finishes (Removed from Contract REV16)	2	0					31-Jan-25 A	31-Jan-25 A			100%	2	D012023 - 5d12h																														

